



BRUHAT BANGALORE MAHANAGARA PALIKE


Engineering Department

COMPLETION REPORT


1	Completion Report of the work of :	"Consultancy services for Project Management Consultancy for the work of Improvements to roads drains and other developmental works at yelahanka old town, Maruthinagara, Sapthagiri layout Gandhinagara KHB Colony, Nehru Nagara Shivanahalli PDMS APTS premies and surrounding areas in ward no -01 of yelahanka Division under Amruth Nagarothan Grants (PACKAGE No-01)			
2	Sanctioned Estimate No. And Date	JOB NUMBER 001-23-000001			
3	Name of the Contractor	Sri Karthick Rechan R (Rudraprasad Consultants)			
4	Time Stipulated for Completion of work	6 months			
5	Date of Commencement	17/09/2022			
6	Date of Completion:	17/02/2023			
7	Measurment Recorded				
	M.B No	1177			
	Page No	117655 - 117656			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Sri Ramasajeevaiah -			
	2) Asst. Engineer	Sri Narasimhaiah -			
	Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
	1000 lakhs	9,90,000.00/-	-	-	-


1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.


ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE


ASST. EXE. ENGINEER
Yelahanka Division
BRUHAT BANGALORE MAHANAGARA PALIKE
Yelahanka, Bangalore


Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division